

Hillingdon

Harrow

West Ruislip
TBM Portal



North Harrow
Grid MSS

Map reference	Roads	Status	Proposed dates
Location A - B	Ickenham Road including Whitebear Roundabout and High Street Crossing to Midcroft	Complete	
Location B - C	Midcroft and Manor Way up to Windmill Way Junction	In progress	17/08/20 - 31/08/20
Location C - D	Windmill Way Junction	Complete	
Location D - E	Manor Way from Junction with Windmill Way to Junction with Windmill Hill	Planned	31/08/20 - 10/09/20
Location E	Junction of Windmill Hill	In progress	20/08/20 - 05/09/20
Location E - F	Westholme Gardens from Junction of Windmill Hill to Junction of East Way	Complete	
Location F - G	Westholme Gardens, the Uplands and Myrtle Avenue	Planned	13/10/20 - 17/12/20
Location G - H	Lime Grove and Hawthorne Avenue	Planned	11/12/20 - 12/01/20
Location H - I	Meadow Way to Field End Road Crossing	Planned	24/11/20 - 10/12/20
Location I	Junction of Field End Road (Deane Croft Road and Meadow Way)	In progress	20/08/20 - 05/09/20
Location I - J	Deane Croft Road	Planned	12/10/20 - 31/10/20
Location J - K	Rushdene Road	Planned	05/10/20 - 12/10/20
Location K - L	Cannonbury Avenue	In progress	17/08/20 - 05/10/20
Location L - M	Cannonbury Avenue and Cannon Lane Junction	Complete	
Location M - N	Cannon Lane and St Michaels Crescent	Planned	28/10/20 - 09/12/20
Location N - O	Whittington Way	Planned	12/10/20 - 27/10/20
Location O - P	Yeading Brook Crossing, Whittington Way to Rayners Lane Roundabout and 100m of Rayners Lane	Complete	
Location P - Q	Farm Avenue and Rayners Lane	In Progress	17/08/20 - 18/09/20